

Toilet Block Addition Project: Weekly Update:

Week Ending 20th September 2019

Framing The Walls

What has happened this week..??

After allowing the new slab to cure all the concrete formwork has been removed and framing works will now commence. The additional termite barrier has been installed by the guys at **Go Pest – Pest and Weed Control**.

You may have also noticed there has been a temporary wall constructed in the Naismith Room to support the Roof framing while the existing external wall is removed and replaced later next week.



Photo 1: Temporary Wall To Naismith Room



Photo 2: Framing Works Are Underway...!

What is happening next week..??

Nathan Fitzgerald and his boys at ***Fitzgerald Building and Construction*** will be flat out this week constructing the framework for the extension and installing the roof trusses supplied by the ***Truss Joint Bendigo*** towards the middle of the week.

Later in the week the existing Naismith external wall will be removed due to some termite damage and a new wall will be built in its place.

C+M Build Group will be full steam ahead to get the frame completed and the roof installed over the new works so weather does not impact progress which could impact on the project timeline.

Stay tuned for the next weekly update...!